TIME EXTENSION PROPOSAL

	Item	Description	Remarks
1	Name of the Work	Improvements to main & cross roads at Reddy Layout Ravindranagara air force compound in ward No.12 SSD	
2	Estimate Cost	49.47	
3	Work Code	P - 2434	
4	Job Code	012-14-800023	
5	A.S No.	AS/EC/02/794/13-14 dt 18/2/14	
6	T.S No	TC/CE/02/32/13-14. dt 20/2/14	
7	Work Order/Agreement No	WO/EE/00/45/14-15. dt 25/6/14	
8	Tender Premium		
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	886 days BWSSB Work Prograss	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation	Recommended for approvale.	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	N long running pending work power supply	
18	Time Extension Granted	BWSSB Work prograss	
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

As requested by the officers and not. Time remains same

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮುಖ್ಯ ಕಛೇರಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ

ಪುಟದ ಸಂಖ್ಯೆ 17

ಕಡತದ ಸಂಖ್ಯೆ

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

57) ಕಂಡಿಕೆ (56) ರಲ್ಲಿ ತಿಳಿಸಿರುವಂತೆ ಗುತ್ತಿಗೆದಾರರು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು BWSSB ಯವರು ಕಬ್ಬಿಣವನ್ನು ಪೂರೈಸಿ ತಡವಾಗಿ ಮುಗಿಸಿರುವುದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು 886 ದಿನಗಳು ವಿಳಂಬವಾಗಿದ್ದು, ಸದ್ಯದಲ್ಲಿ ದಂಡರಹಿತವಾಗಿ Time Extension ಕೊಡಬಹುದಾಗಿ ಕೋರಿದ್ದು, ಇದರಂತೆ ಈ ಕಾಮಗಾರಿಗೆ 886 ದಿನಗಳ ವಿಳಂಬದ ಅವಧಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಲು ಪರಿಶೀಲಿಸಿದ್ದು, ಇದಕ್ಕೆ ಯಾವುದೇ ತಕರಾರು ಇರುವುದಿಲ್ಲವೆಂದು ನಮೂದಿಸಿದೆ.

ಸಹಾ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ವಿ.ಪ)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಟಿಪ್ಪಣಿ

ಸಹಾ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

58) ~~ಕಾಮಗಾರಿಯ ವಿಳಂಬಕ್ಕೆ ಕಾರಣವಿರುವುದರಿಂದ ವಿಳಂಬವಾದ ಅವಧಿಯನ್ನು~~ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಮಾನ್ಯ ಮುಖ್ಯ ಅಭಿಯಂತರರು (ದಾ.ಪ) ರವರು ಸೂಚಿಸಿರುವಂತೆ ಮಾಡಿರುವ ವಿಳಂಬವಾದ 886 ದಿನಗಳ ಅವಧಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಲು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.

ಸಹಾ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

59) ಕಾಮಗಾರಿಯ ವಿಳಂಬಕ್ಕೆ ಕಾರಣವಿರುವುದರಿಂದ ವಿಳಂಬವಾದ ಅವಧಿಯನ್ನು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಮಾನ್ಯ ಮುಖ್ಯ ಅಭಿಯಂತರರು (ದಾ.ಪ) ರವರು ಸೂಚಿಸಿರುವಂತೆ ಮಾಡಿರುವ ವಿಳಂಬವಾದ 886 ದಿನಗಳ ಅವಧಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಲು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.

60)

61)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಾರ್ಯ.ತಾ.ಸ

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ದಿನಾಂಕ: 20/04/2017

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ದಾ.ಪ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ

Scanned by CamScanner